EXTENSION OF TIME PROPOSAL

1	Name of work	Improvt to Roads & Drains @ Nanjappa Layout, Chamundeshwari Layout, C. Ramaiah Layout, Bloom moon Garden. Blue Filed Garden & Surrounding area in Ward 10.
2	Amount of Work Portion	6561484/- (Excluding GST)
3	Estimated Cost	70.00 Lakhs
4	Name of contractor	Ashwathnarayana.
5	Agreement No.	229 | 16.3.2020.
6	No. and date under which work order issued	229 | 17.3.2020.
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	30 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	29 Days.
15	Date of recommending time limit applied for	16.5.20 to 15.6.20.
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	70 %.
18	Probable time required for completion of remaining work	15.6.20.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Carona covid-19. Work held oves. Hence EOT may be Approved without Penality.
22	Remarks of the EE with the daily rate of penalty proposed	

Sunitha. N K
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾತರಾಯನಪುರ ವಿಭಾಗ ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.